

Installation Checklist for CPF50

Before leaving the installation site, complete the post-installation checklist. Provide this information to the facility owner or manager.

Customer:

Name	
Email	
Site Address	
Contact	

Installer:

Company	
Email	
Address	
Installer Name	
Contact	

	Done
Earth / Ground connection is made to the ground lugs (where applicable).	
Service wiring has been fully inserted into the terminal blocks and all electrical connections are clean and snug.	
Electrical enclosures are clean and free of wire strands and metal shavings.	
All covers are installed and all fasteners are tightened. The station is fully secured and does not rock or wiggle.	
The LED located at the bottom of the ChargePoint Gateway is solid green. (This can take up to 20 minutes.)	
For stations with a CMK, the charging cables operate smoothly through full extension and retraction.	
The parking area is clean and free of all packaging and debris.	
All pinpointing steps have been completed.	
A white light is illuminated around the CPF50 connector dock.	
The Wi-Fi LED (on the left side of the main unit's cover) is solid green. (This can take up to 10 minutes.)	

Panel ID# _____ Breaker # _____

Give the checklist and any spare parts (MAC address labels, etc.) to the person responsible for activating the stations in the ChargePoint application. This completes the installation of the charging station.