

CP6000 Site Commissioning Form

Complete the steps listed here for each ChargePoint CP6000 to ensure it is commissioned as specified. The detailed datasheets, site design guides, and installation guides defining ChargePoint specifications and procedures are available online at: chargepoint.com/guides.

Before Beginning Work

ChargePoint charging stations must be installed and serviced by qualified personnel only, equipped with appropriate personal protective equipment and following proper electrical and work practices.



DANGER: RISK OF SHOCK. Before performing any procedure, the technician must disconnect the power to the charging station at the service panel. Follow local code to de-energize the applicable circuit and lock out/tag out the disconnect before proceeding. Use a multimeter and check that the power is off. Keep power off for the circuit until all cover panels are correctly reinstalled and the work is complete. FAILURE TO FOLLOW THESE INSTRUCTIONS CAN RESULT IN SERIOUS INJURY, LOSS OF LIFE, OR PROPERTY DAMAGE.

Note: Commissioning inspection protocols, measurements, and photo documentation must be completed at the same time as station installation and via the ChargePoint Installer app once it is available.

Before removing any station parts:

- Consult with site personnel for access to site and equipment.
- Verify de-energization and lock out / tag out of all power sources to the station as stated in the shock danger warning above.
- Wear appropriate Personal Protective Equipment (PPE) and verify the station is de-energized.



CAUTION: For all sections below, items marked as [Critical] must be inspected in order to prevent hazard or equipment damage.

- If a [Critical] item does not pass, complete the entire inspection but DO NOT energize the site.
 Contact ChargePoint for the next steps. If a [Critical] item does pass, complete the entire inspection and energize the site according to site authorization.
- All checks must be completed. Items marked as [Optional] might not fail commissioning if they are not applicable or separate action can be taken. If an optional item is incomplete, describe the reason.
- Items marked with require a photo or a document.
 - · All photos should be sharp and focused on the item being documented.
 - All photos should be JPEG format. Apple's standard HEIC format is NOT acceptable.
 - The aspect ratio should be 16:9 or 4:3 and resolution should be between 5.0 12.1 MP.

After Work

- For ChargePoint managed installations, the Commissioning Form and related attachments, such as photos and documents can be submitted via the Work Order associated with the specific installation.
- The Installer must always keep a copy of the Site Commissioning Form and related attachments, such as photos and documents, to be submitted to ChargePoint on request.

Site Inspection

General Information

Customer Information	
Customer name	
Customer contact name	
Customer contact phone	
Customer contact email	
Site Information	
Street and number	
City	
Country	
Post code	
Number of stations to be installed	
Number of paired stations to be installed (if applicable)	
Expected start of construction works	
Expected installation and commissioning date	
Site Preparation (Make Ready) Performed by	
Contractor company name	
Contractor site lead name	
Contractor site lead phone	
Contractor site lead email	
Contractor type	ChargePoint recommended
	Customer hired
Station Installation Performed by	
Installation company name	
Lead installer contact name	
Lead installer contact phone	
Lead installer contact email	
Installer type	ChargePoint recommended Customer hired

Station Installation Performed by	
Technician name	
Technician phone	
Technician email	
Commissioning start date (dd/mm/yyyy)	
Commissioning end date (dd/mm/yyyy)	

Readiness

Description	Status/Comments		
[Optional] Was site preparation (Make Ready) performed by the installer or a third-party contractor?	ChargePoint recommended installer Customer hired contractor		
2. [Optional] Are LTE repeaters available on site?	Yes No N/A		
Number of repeaters			
If Yes, Make and model (upload photo)			
Are the concrete pad's edges smooth? Only for pedestal mounted installations	Yes No N/A		
4. Is the slope of the pad less than 2%, or 6 mm per 300 mm or 1/2 in per 25 in?	Yes No N/A		
Only for pedestal mounted installations			
5. Does the installation comply with local disability regulations?	Yes No		
6. Are the site conditions conforming to the nominal pad? (i.e., 600 x 600 x 600 mm)?	Yes No N/A		
Only for pedestal mounted installations			
7. Is the parking area clean and free of all crate fasteners, packaging, and debris?	Yes No N/A		
8. Site readiness comments (if any)			

Balance of Plant

1. [Optional] Is so	olar available on sit	e?	Yes	No	N/A
If information ava	ilable, solar installe	ed power (kWp)			
	pe (earthing syste grid / delta configu		TN-C TN-S TN-C-S IT TT		
and does a volt	breaker feeding ea meter test at the st firm that it powers	ation or AC	Yes	No	
4. Master Circuit I (MCB) specific		Make Rating (A)			
5. [Critical] Charg Breaker specifi		Make Rating (A)			
Does each station these ratings? Nominal voltage	n have a dedicated	breaker and meet 400 V	Yes	No	
Maximum AC cur	rent	63 A			
Maximum breake		63 A			
6. Does each stat correct label?	ion breaker's ID ca	rd have the	Yes	No	
panel?	rge protection insta		Yes	No	
8. Is a Residual C required per lo	Current Device (RC cal code?	D, RCCB, RCBO)	Yes	No	
If Yes, provide		Make and model			
specifications (upload device -		Rating (A)			
photo with		kage current (mA) nt prefers 100 mA)			
_		Delay (ms)			
	• • •	i.e., A, A-EV, or B) prefers B or A-EV)			
	ake a photo of the e	· · · · · · · · · · · · · · · · · · ·	Yes	No	

10.If accessible, take a dead front off, show	photo of the electrical panel - ing terminations.	Yes	No	
11.If accessible, take a dead front on, show	photo of the electrical panel - ing breaker ratings.	Yes	No	
12.Are distribution pan show the correct lab	el exteriors undamaged and pels?	Yes	No	
	13.Is the switchboard correctly wired for multiple charging stations and are all breakers labeled correctly?		No	N/A
14.[Optional] Upload S installation	ingle Line Diagram (SLD) of the	Yes	No	N/A
	15.Are the electrical enclosures clean and free of wire strands and metal shavings?		No	
16.AC conductor Photo must show the conductor ratings	Material	Copper (Cu) Aluminium (Al)		
specified here or attach	Cross section			
the cable rating	Voltage rating (if accessible)			
specification document if markings are not clear	Temperature rating (if accessible)			
-	Insulation type (if accessible)			
17.[Critical] Are wire size 25 mm ² ?	17.[Critical] Are wire sizes at the station not exceeding 25 mm ² ?		No	
18.Balance of plant co	mments (if any)			

Station Inspection

General Information

-	1. Station Serial Number	
1	t can be found on the back of the Head Unit	
2	2. Station MAC Address	
l l	It can be found on the label applied on the screen's protective film	

Mounting and AC Supply

1. How many AC supply cables are connected to the station?	One (Circ	cuit Sharing)	
2. [Critical] Is the pedestal plumb?	Yes	No	N/A
Only for pedestal mounted installations			

3. [Critical] Is the station level?	Yes	No	N/A
Only for wall mounted installations			
4. [Optional] Are the Eichrecht sealing and markings intact and correct per local codes and the CP6000 Installation Guide?	Yes	No	N/A
Only for stations in Germany and Austria that are public			

Internal Inspection

	[Critical] Are all input AC wires stripped to the correct length of 12 mm (1/2 in)?	Yes	No	
	[Critical] Upload a photo of the conductors and ground wires fully inserted and connected properly	Yes	No	
	[Critical] Is a Power Management Kit (PMK) installed for dual port cables supplied with a single AC cable? Single Phase installation, only L1-L1 PMK can be used	L1 - L2 L1 - L1 N/A		
4.	Phase Rotation AC Supply #1	L1 L2 L3 (F L2 L3 L1 (S L3 L1 L2 (STR)	
	Phase Rotation AC Supply #2 y for two cable inputs	L1 L2 L3 (RST) L2 L3 L1 (STR) L3 L1 L2 (TRS) N/A		
Only for	models equipped with charging cables			
6.	[Critical] Are the charging cables undamaged?	Yes	No	N/A
	Does the charging cable retraction mechanism operate smoothly (i.e., fully extends and retracts)?	Yes	No	N/A
	Upload photo of head unit assembly including top cap, holsters, and charging cables resting in their holsters (if applicable)	Yes	No	
9.	[Critical] Upload a photo of the applied rating labels	Yes	No	

Post Energization Checks

Electrical Measurements				
 Upload the following documents or fill the rows below: 	Yes	No		
The mandatory local inspection document (i.e., VDE, BS, etc.)				
A dedicated testing & measurement protocol				

	2. [Critical] Is the line-to-line voltage (i.e., between L1-L2, L2-L3, L3-L1) at the AC disconnect (if present) or breaker 400 VAC +/- 10%?	Yes	No	N/A
	Voltage (V)			
	3. [Critical] Is the line-to-neutral voltage (i.e., between L1-N, L2-N, L3-N) at the AC disconnect (if present) or breaker 230 VAC +/- 10%?	Yes	No	N/A
	Voltage (V)			
	4. [Critical] Is the N to PE (ground) voltage measurement <5 V?	Yes	No	N/A
	Voltage (V)			
	Measure the following if no measurement protocol is available:	N/A		
	Supply Cable Insulation Resistance (Riso): Lowest value (MOhms)			
	Prospective Earth Fault Current (PEFC) L1-PE, L2-PE-L3-PE for each phase (A)			
	Prospective Short Circuit Current (PSC)"L1-N, L2-N-L3-N for each phase (A)			
	Are the results per the calculation note?	Yes	No	
	RCD trigger current (mA)			
	RCD trigger time (ms)			
	RCD touching voltage (V)			
	Phase rotation	Left		
		Right		
	6. [Critical] Does the station power on and no error message is displayed on the touchscreen?	Yes	No	
	7. [Critical] Are the LED bars for each port functioning correctly?	Yes	No	
	8. Verify that the Installation Wizard is complete and that the station is pinpointed	Yes	No	
	9. [Critical] Is phase rotation executed and configured during pinpointing?	Yes	No	N/A
	Only for multiple station installations			
	10.[Critical] Contact ChargePoint Support (chargepoint.com/support) to complete station activation and update station software	Yes	No	
Statio	on Tests			
	11.Type and model of testing and measuring device used			

Status A			
Status B			
Status C			
Status E			
Status F			
12.[Critical] Is the ground impedance (PE) measured around the AC terminal <100 Ohms (Ω)?	Yes	No	N/A
Ohms (Ω)			
13.[Critical] Is the RFID reader functioning and responding when tapped with a ChargePoint card or ChargePoint app?	Yes	No	
14.[Critical] Test charging sessions completed on both ports or cables	Yes	No	
15.[Critical] Is the dBm value displayed on the touchscreen?	Yes	No	N/A
Only for stations with touchscreen			
dBm			
16.[Optional] Station test comments (if any)			

Cellular Coverage Evaluation

1. [Critical] Is the station connected to the ChargePoint network and can a charging session be authorized via ChargePoint dashboard?	Yes	No	
2. [Optional] Cellular evaluation comments (if any)			

 All instructions in the Installation Guide have b 	een followed				
 Torqued all fasteners to the correct torque value 	ues using an appropriate tool				
 The electrical system complies with all local codes, norms, standards, and regulations. This includes but is not limited to health and safety regulations, electrical regulations, building regulations, manufacturer specifications, and requirements of the local authorities. 					
 I certify that the scope of work has been complete electrical, or safety issues 	eted correctly and that the station has no functional,				
Name and signature of the technician who commissioned the stations.					
Name:					
Company:					
Signature	Date				

, hereby confirm the following:

Legal Disclaimer

ChargePoint is not responsible for verifying this information, and the creator of the protocol remains responsible for this information.

ChargePoint accepts no ongoing responsibilities for the electrical design and the installation specifics.

This snippet adds the logo and contact information to the bottom of a PDF page. Use this if not using a page layout that includes this material automatically.



chargepoint.com/support 75-001546-02 r1